

ENGINEERING DEPARTMENT WESTERN ZONAL OFFICE.



LIFE INSURANCE CORPORATION OF INDIA ENGINEERING DEPARTMENT

Western Zonal Office,
'Yogakshema' West Wing, 1st floor,
Jeevan Bima Marg,
Mumbai - 400 021.

FINANCIAL BID (BID III)

NAME OF WORK: E- TENDER FOR HIRING & OPERATION OF 750 KVA SOUNDLESS / NOISELESS DG SET WITH ACOUSTIC ENCLOSURE ON RENTAL BASIS AT DATA CENTER, VILE PARLE, MUMBAI.



ENGINEERING DEPARTMENT WESTERN ZONAL OFFICE.

NAME OF THE WORK: E- TENDER FOR HIRING & OPERATION OF 750 KVA SOUNDLESS / NOISELESS DG SET WITH ACOUSTIC ENCLOSURE ON RENTAL BASIS AT DATA CENTER, VILE PARLE, MUMBAI.

CONTENTS

S. No	Particulars	PAGES
1.	Index	2
2.	Schedule of Quantities.	3 – 4



ENGINEERING DEPARTMENT WESTERN ZONAL OFFICE.

NAME OF THE WORK: E- TENDER FOR HIRING & OPERATION OF 750 KVA SOUNDLESS / NOISELESS DG SET WITH ACOUSTIC ENCLOSURE ON RENTAL BASIS AT DATA CENTER, VILE PARLE, MUMBAI.

S.	Description of work	Qty	Unit	Rate	Amount
No	Providing new weather proof three phase			(Rs)	(Rs)
'	750 KVA noiseless (silent) DG set in sound				
	attenuating acoustic enclosure , with AMF				
	PANEL, with anti vibration mounting (AVM)				
	pads with rated output of 415 volts 50 HZ				
	consisting of <u>Diesel Engine of Kirloskar</u>				
	Green / Cummins / Greaves / Ashok				
	Leyland / Mahindra and Mahindra make				
	for Air cooled coupled with Alternator of				
	Kirloskar / Stanford / Crompton / Greaves				
	/Mahindra and Mahindra make &	4	Manatha	4 50 505 00	4 50 505 00
	enclosure of JAKSON / BHASKAR	1	Month	1,56,505.00	1,56,505.00
	/KIRLOSKAR/ CUMMINS complete with				
	accessories including base plate , fuel tank				
	(capacity for minimum 8 hrs. of running),				
	batteries with leads and terminals, silencer,				
	alarms standard engine control panel				
	(manual) , utility piping, approved sound				
	proof enclosure etc. complete in all respect				
	as required. The D.G. Set & enclosure shall				
	satisfy the norms of C.P.C.B. (Central				
	Pollution Control Board) & A.R.A.I.(The				
	Automotive Research Association of India).				
	The quoted rate of D.G set on hire basis				
	shall be inclusive of lubricant, operation				
	including providing DG set operator on				
	24X7 basis and maintenance charges etc				
	(inclusive of diesel cost) for operation of				
	DG set as specified in terms & condition				
	enclosed. The DG set shall be equipped				
	with following security & safety features				
	i- Glass control panel viewing window.				
	ii- Externally accessible emergency				
	stop button.				
	iii- Provision for illumination inside				
	enclosure.				
	iv- High enclosure temperature safety.				
	v- Access to battery via lockable doors.				



ENGINEERING DEPARTMENT WESTERN ZONAL OFFICE.

	vi-	Externally accessible lockable fuel				
		filling arrangement provided to the				
		canopy.				
	vii-	Special lockable door handles with				
		single key.				
	viii-	Corrosion resistant modular				
	V	construction (without any protruding				
		, , , , , ,				
	i.,	parts).				
	ix-	Canopy is lined with acoustic foam				
		which is non - igniting / fire retardant				
		(conforming to BS 4735 / BIS -				
		7888).				
	X-	Designed for installation in open air				
		condition.				
	Operation of D.G. set shall be for standby					
	power supply in case of main power failure					
	during any time on 24 X 7 Basis "AS AND					
	WHEN REQUIRED" against shut down of					
		cal supply for Maintenance purpose				
	•	cut / single phasing / poor supply/				
	from s	upply company etc.				
2	HOUR	LY TEST RUN CHARGES	1	Hrs	1048.00	1048.00
	(every	thing including diesel also).				
		- ,				

NOTE:-

Notes: Rates quoted are:

- 1. Subject to the terms & conditions enclosed.
- 2. Prevailing Diesel Price = Rs. 90.03 per Liter. (Rupees Ninety & three paise only per Liter)
- 3. The quantities mentioned in the tender under S. No. (2) are approximate and it may vary up to any extent. However, the payment will be made based on hours the D.G. Set actually runs as per the rates quoted in the tender.
- 4. Payment/ recovery of diesel cost:-

The difference in diesel rates will be adjusted as per actual / theoretical calculation whichever is less on consultation basis.

NOTE: The vendor should study the load shedding / power cut position of the respective Office before quoting the rates.

CONTRACTOR 4 CHIEF ENGINEER